Original / Duplicate / Triplicate

No. 1st & PART bill

CONTRACT CERTIFICATE

(For Other Works)

AEE, YSTSD

YNK-DBR No.....
Date.....Cash Book Voucher No.....dated.....

Date.....20.....

SBR No: 1524-25

Division: Yelahanka Division

Sub Division: Yelahanka Division

Bill Received No..... ...Dated.....

Date: 08/07/2024

Scheduled Docket No.....

Name of Work : Drilling of borewells & Providing pipe line and supply of drinking water to public in Harohalli, Nagenahalli, Kenchanahalli, Doddabettahalli, Chikkabettahalli and Ananthpura village areas in ward No 01 and Ward No 03 of Yelahanka Division.

Job Code No: 003-24-000014 Budget Head - P3803 **Est. cost: 300.00 lakhs**

Name of Contractor and Full Address : Sri B.P MAHESH[M/S SRI SAI MANJUNATHA ENTREPRISES]

Work Order No:**BBMP/EE/YNK.D/EPMT-11/W.O/68/2023-24** **Dated : 15-03-2024**

Certified that the measurements were taken by me on 19/06/2024 and recorded in pages 493486 to 493495 of measurement Book No. 4935 and that the work is satisfactorily executed.

Contractor B.P Mahesh

Officer-in-charge of work

Certified that the measurements were taken by me on 19/6/24 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

If Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being.....percent Rs.....
3) Deduct amount to be held in Balance
4) Deduct Payment :
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....
   Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied.
   Now made recovery of amount creditable to this/other work
   Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments
7) Net amount due to or from contractor

Unadjusted items

8) Advance to contractor for materials brought to site (as detailed) within value of Governme materials supplied

Gross Amt = Rs	24223000=00
FSD = Rs	—
CGST = Rs	205280=00
SGST = Rs	205280=00
IT = Rs	242230=00
LC = Rs	242230=00
CDF = Rs	24223=00
Royalty = Rs	48939=00
T.D. = Rs	968182=00
Net Amt = Rs	23254818=00

B.P. Mahesh

Contractor's Signature

Received Rs.....(in words)

By Cash and by adjustment of Payment as per memorandum.

(For use in the Office)

Witnesses :

1.

2.

Dated.....Signature of Contractor

B.P. Mahesh

Audited & Admitted for Rs. 24223000=00

23254818 by Cheque

and Rs. 968182=00 by adjusement

Paid by me by cheque No.....Dated.....

Cash Rs.....Dated.....

Accts. Superintendent
yelahanka Division
BBMP

Exe. Engineer
yelahanka Division
BBMP

Initials of Officer Making Payment

Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Yelahanka Division

NAME OF WORK:- Drilling of borewells & Providing pipe line and supply of drinking water to public in Harohalli, Nagenahalli, Kenchanahalli, Doddabettahalli, Chikkabettahalli and Ananthpura village areas in ward No 01 and Ward No 03 of Yelahanka Division.

ABSTRACT

RA Bill-01

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
1	Geophysical investigation at site for sinking borewells for Providing drinking water to the habitation either through the Hand Pump MWS or P.W.S.S, by vertical electrical sounding by adopting Venner or Schlumbergers's method, including reconnaissance survey of geological formation. Geophysical investigation of existing ground water in the vicinity, its quality, quantity and acceptability of the users, indicating the location of the site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instruments and accessories to work site, engaging technical personal and labour required etc. NOTE: 1) Additional rate on item 1&2 is allowed for drilling in over burden and fixing Casing pipes beyond 20 M (for fixing Casing pipes only) a) Above 20 M and upto 30 M - 15%, b) Above 30 M - 30% (Measurement of overburden is restricted to the depth of casing pipe fixed excluding initial depth of 20M and projection above ground level). 2) A sum of Rs. 100/- is to be deducted for Dry Borewell towards yield test. etc. complete.	Each BW	25.00	5784.98	144624.50	0.00	0.00	23.00	5784.98	133054.54	23.00	133054.54
2	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete)	Rmtr	1250.00	404.77	505962.50	0.00	0.00	1150.00	404.77	465485.50	1150.00	465485.50
3	50-100mtrs	Rmtr	1250.00	507.61	634512.50	0.00	0.00	1150.00	507.61	583751.50	1150.00	583751.50
4	100-150mtrs	Rmtr	1250.00	539.33	674162.50	0.00	0.00	1150.00	539.33	620229.50	1150.00	620229.50
5	150-200mtrs	Rmtr	1250.00	625.76	782200.00	0.00	0.00	1150.00	625.76	719624.00	1150.00	719624.00
6	200-250mtrs	Rmtr	1250.00	734.06	917575.00	0.00	0.00	1150.00	734.06	844169.00	1150.00	844169.00
7	250-300mtrs	Rmtr	1214.00	809.55	982793.70	0.00	0.00	1114.00	809.55	901838.70	1114.00	901838.70
8	300-350mtrs	Rmtr	1051.00	949.58	998008.58	0.00	0.00	951.00	949.58	903050.58	951.00	903050.58
9	350-400mtrs	Rmtr	240.00	1025.06	246014.40	0.00	0.00	210.00	1025.06	215262.60	210.00	215262.60
10	Supply of ISI mark 175mm nominal bore,plain and steel casing pipe grade of steel Fe 410 of wall thickness conforming to IS 4270-2001 and latest ammendments, electrical resistance welded steel tubes, material and conforming to IS 1387-1993 and manufactured by basic open hearth electric or basic oxygen process in random length of 5-7m both ends.threaded conforming to IS 554-1985 one end fixed with socket conforming to IS 4270-2001 and the other end with screwed pipes all shall be responsibaly free from defects. The tubes shall be responsible straight end should be with ISI marking weighing 25.10kg/m.prices include Collar-Medium duty..	Rmtr	1435.00	2114.67	3034551.45	0.00	0.00	1330.00	2114.67	2812511.10	1330.00	2812511.10
11	PVC pipes of 10 Kg/cm2 for 200mm	m	240.00	1263.55	303252.00	0.00	0.00	219.00	1263.55	276717.45	219.00	276717.45

Sl No	Description of Work	Unit	As per Sheathe -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
12	Providing and laying at site of work MS casing caps as per IS 1239 (partII) 1982 with all latest amendments if any for any dia. The thickness of plate used for covering one end shall be 3mm (minimum). The dimensions of caps and colars shall be strictly as per IS 1239 (Part-II) 1982 with all amendments including cost of material and labour charges for fixing, if any etc. complete with all lead and lifts and as directed by the Engineer in charge	Each	25.00	179.41	4485.25	0.00	0.00	23.00	179.41	4126.43	23.00	4126.43
13	Providing,supplying to work site, Submersible Pump Set of 150mm dia suitable for bore well and confirming to IS 8034-2000;3Phase, SS Bowl & Impeller with Low volt Motor as per specifications,as per necessary ammendments and instructions of engineer incharge of work. 17.50 HP - 120 LPM @ 308 m = 26 STG Outlet Dia - 2.00" and as per the directions of the Engineer-in-charge of the work	Each	22.00	75861.16	1668945.52	0.00	0.00	20.00	75861.16	1517223.20	20.00	1517223.20
14	Supply and delivery of galvanized mild steel tubes of 6mtr standard length heavy duty (C Class) as per IS 1239 (Part-I) 1990 with latest amendments with ISI Mark (one end fitted with Heavy Duty collar and other end fitted with protective cover) and as per the directions of the Engineer-in-charge of the work	Each	1129.00	3336.65	3767077.85	0.00	0.00	1033.00	3336.65	3446759.45	1033.00	3446759.45
15	Supply and delivery at site wrought middle steel (galvanized) GI union confirming to IS 1239-II, 1991 with latest amendments if any. For 50 mm dia GI Union	Each	22.00	292.09	6425.98	0.00	0.00	20.00	292.09	5841.80	20.00	5841.80
16	Providing wrought mild steel (galvanized) GI collar confirming to IS 1239-II, 1991 with latest amendments if any For 50 mm dia GI collar	Each	1129.00	292.09	329769.61	0.00	0.00	1033.00	292.09	301728.97	1033.00	301728.97
17	Supply and delivery at site wrought middle steel (galvanized) 50 mm dia GI hexagonal nipple confirming to IS 1239-II, 1991 with latest amendments if any.	Each	44.00	233.02	10252.88	0.00	0.00	40.00	233.02	9320.80	40.00	9320.80
18	Supply and delivery at site wrought middle steel (galvanized) 50 mm dia GI elbow confirming to IS 1239-II, 1991 with latest amendments if any for:	Each	66.00	292.09	19277.94	0.00	0.00	60.00	292.09	17525.40	60.00	17525.40
19	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to13:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100 V as per IS-694:2010. 3C x 6 mm2 and as per the directions of the Engineer-in-charge of the work	Mtr	13632.00	243.66	3321573.12	0.00	0.00	12472.00	243.66	3038927.52	12472.00	3038927.52
20	Labour charges for Erection, Electrification and commissioning of Pump sets, including aligning and balancing of all items including supply and erection of two pair of supporting clamps, bore well caps, cable clips and water tight gland cable protectors, bolts, nuts, valve and gauges,tools and equipments etc., involved in the job as per specifications, with necessary tests as per specifications, with testing of as per instructions and as per the directions of the Engineer-in-charge of the work	Job	22.00	7110.89	156439.58	0.00	0.00	20.00	7110.89	142217.80	20.00	142217.80
21	Labour charges for erection of outdoor type panel board and meter boardunits with all necessary materials and labour, tools and equipments including providing cement concrete foundation bed etc., complete as per specification, with testing of as per instructions and as per the directions of the Engineer-in-charge of the work	Job	22.00	1586.28	34898.16	0.00	0.00	20.00	1586.28	31725.60	20.00	31725.60
22	1.1 kV, XLPE or Heat resistant PVC insulated, PVC exutruted Inner Seath Armoured LTUG Cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness and resistivity as per IS-3975 16 Sqmm, 4 Core, (11 GI Strips - 4 x 0.8 mm)	km	0.38	141066.12	53859.04	0.00	0.00	0.35	141066.12	49627.06	0.35	49627.06
23	LABOUR For Stringing of 1.1 kV grade Aerial Bunched 3 Core cable of XLPE insulation of size (3x95) (Phase Conductor) + (1x70) (Insulated Messenger Neutral) + (1x16) (Street Light Control) (	km	0.38	32927.89	12571.87	0.00	0.00	0.35	32927.89	11584.03	0.35	11584.03

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
24	Earthing: Supplying and fixing and wiring earth electrode for grounding circuits IC cutouts and other equipments on the meter board in the pit. The pits should be filled up with equal proportion of salt and charcoal 150mm around the pipe to complete depth. The connection from the pipe to the conduits etc. is to established through GI wire of sizes as per clause 7.3.3 of IS 732 using 12mm bolts, nuts, washers and check nuts, the pipe shall have 16 through holes of 12mm dia and as per the directions of the Engineer-in-charge of the work	Job	22.00	4102.44	90253.68	0.00	0.00	20.00	4102.44	82048.80	20.00	82048.80
25	Providing,Supplying and fixing suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps,bolts,nuts and washers etc. with necessary materials and labour tools and equipments as per instructions of engineer incharge of work. 3x6 Sqm and as per the directions of the Engineer-in-charge of the work	Each	22.00	410.24	9025.28	0.00	0.00	20.00	410.24	8204.80	20.00	8204.80
26	Supply and fixing polished wood board made of not less than 15mm thick plank on both sides of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws 20" x 20" x 2.5"	Nos	22.00	324.35	7135.70	0.00	0.00	20.00	324.35	6487.00	20.00	6487.00
27	Supplying fully automatic star-delta starter unit push button type with suitable wires, 3 contactors, one adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 V 3 phase and wired after fixing to the existing wooden board for motor Above 12.5 HP upto 25 HP (	Nos	22.00	8716.06	191753.32	0.00	0.00	20.00	8716.06	174321.20	20.00	174321.20
28	Supply and delivery at site of brand new best make gate valve as per IS 778/1984 with ISI Mark and as per its latest amendments Size 50 mm	Each	109.00	1367.48	149055.32	0.00	0.00	100.00	1367.48	136748.00	100.00	136748.00
29	Supply and delivery at site of brand new best make non-return valve as per IS 778/1984 with ISI Mark and as per its latest amendments Size 50 mm	Each	109.00	1367.48	149055.32	0.00	0.00	100.00	1367.48	136748.00	100.00	136748.00
30	Supply and delivery at site delivery of best indigenous brand new MCB (Miniature Circuit Breakers) of required capacity as per IS 88228/1978 and its latest amendments and with ISI Mark of 6/10/16/20/25/40 Amps with scalable box.	per 3 poles	22.00	1258.08	27677.76	0.00	0.00	20.00	1258.08	25161.60	20.00	25161.60
31	Earth work excavation for pipelines/cables by Manual means upto 600 mm trench width, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, including dressing of excavated surfaces, disposing off or leveling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m. Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations etc. in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering and lift upto 1.5 m including cost of labour, tools, usage& other appurtenances required to complete the work and as per the directions of the Engineer-in-charge of the work	Cum	1304.69	529.49	690817.98	0.00	0.00	1198.97	529.49	634844.74	1198.97	634844.74
32	Providing and installing at site of work 6 Kg/m2: 63mm(weight of pipe -0.662 kg) P.V.C. pipes including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour charges and all lift charges, handling charges including encasing the pipe around to a depth not less than 15 cms with gravel or selected earth available from the excavation etc. complete and as per the directions of the Engineer-in-charge of the work	mtr	0.00	13.82	0.00	0.00	0.00	0.00	13.82	0.00	0.00	0.00

l No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
33	Refilling available earth around trenches/pipelines, cables in layers not exceeding 20 cms in depth, compacting each deposited layer by ramming after watering with a lead upto 50 m , and lift upto 1.5 m. Including cost of all labour complete as per specifications and as per the directions of the Engineer-in-charge of the work	Cum	829.98	175.04	145279.70	0.00	0.00	727.16	175.04	127281.21	727.16	127281.21
34	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density	Cum	667.94	2799.44	1869869.15			263.98	2799.44	738996.17	263.98	738996.17
35	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respects	Cum	107.88	11983.00	1292750.01			27.44	11983.00	328765.59	27.44	328765.59
36	Water Tanker (6 KL) (6KL/hr-725, For 10hr 725*10=7250 inclusive of GST)	Day	0.00	7931.00	0.00			0.00	7931.00	0.00	0.00	0.00
37	Providing Causal Labours (Unskilled mazdoor Heavy)	Day	0.00	703.87	0.00			0.00	703.87	0.00	0.00	0.00
38	Water Charges as BWSSB Rates 6000 ltr Tanker.Approved Rates By BWSSB	1.00	0.00	537.00	0.00			0.00	537.00	0.00	0.00	0.00
E1	Providing PVC ringtite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, with all labour with all lead & lift including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS (Contractor will make his own arrangements for procuring water for testing) etc. complete For:PVC pipes 63mm dia., 6 kg/sqcm & class 3	M	3977.60	176.13	700558.58			3597.60	176.13	633630.72	3597.60	633630.72
E2	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 m3 in volume and stock piling at designated locations and disposal of dismantled materials and stacking serviceable and unserviceable materials separatel	Cum	127.49	615.89	78522.77			127.49	615.89	78522.77	127.49	78522.77

No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
E3	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383:2016:, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, primer, sealant, curing of concrete slabs for 14-days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete. as per the directions of the Engineer-in-charge of the work.	Cum	97.48	7388.54	720243.95			0.00	7388.54	0.00	0.00	0.00
	Sub Total				24731232.45					20164063.13		20164063.13
	GST 18%				4451621.84					3629531.36		3629531.36
	Bescom Charges				484000.00			429960.00		440000.00		440000.00
	Grand Total				29666854.29					24233594.50		24233594.50

2,42,23,554.49 / 24223554

CERTIFICATE

1 Certified that the work done is satisfactorily.

2 There is no departmental issues by BBMP.

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer